



## **Planned Construction/Maintenance Activities Report – April 2009**

### **Week ending April 03/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply and leachate dewatering lines for LFG well pumps on the Northwest Slopes. Complete the horizontal LFG collector at the base of the West Slope.
- Motor control center (MCC) repair and painting for the LFGTE Facility.

### **Week ending April 10/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply, leachate dewatering lines and manholes for LFG well pumps on the Northwest Slopes. Complete the horizontal LFG collector at the base of the Northwest & South Slopes. Install electrical transformers for the electrical system.
- Motor control center (MCC) repair, painting, floor sealing and site grading for the LFGTE Facility.

### **Week ending April 17/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply and leachate dewatering lines for LFG well pumps on the East Slopes. Install electrical transformers for the electrical system.
- Motor control center (MCC) repair, floor sealing and site grading for the LFGTE Facility.

### **Week ending April 24/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install solid underground LFG collection lines on the North & South Slopes to replace temporary above ground pipes.
- Motor control center (MCC) repair for the LFGTE Facility. The commissioning of the plant will start in May due to MCC repairs.