



Planned Construction/Maintenance Activities Report – February 2009

Week ending February 06/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply and leachate dewatering lines for LFG well pumps on the North & South Slopes.
- Process piping, HVAC, radio mast installation, power lines installation, electrical work on switchgear and drywall for the LFGTE Facility.

Week ending February 13/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply and leachate dewatering lines for LFG well pumps on the North & South Slopes.
- Process piping, HVAC, electrical work on switchgear, radio link testing and drywall for the LFGTE Facility.

Week ending February 20/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply and leachate dewatering lines for LFG well pumps on the North & South Slopes.
- Connection to the LFG header, methane detection system installation, commissioning of engines, hung ceiling installation, painting for the LFGTE Facility.

Week ending February 28/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install electrical supply and leachate dewatering lines for LFG well pumps on the North & South Slopes.
- Connection to the LFG header, methane detection system installation, commissioning of engines, hung ceiling installation, painting for the LFGTE Facility.