



## **Planned Construction/Maintenance Activities Report – May 2009**

### **Week ending May 08/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Install the dewatering pumps in the manholes at the base of the North and South Slopes. Install electrical transformers for the electrical system. Complete the horizontal LFG collector header pipe at the base of the Northeast and Southeast Slopes.
- Motor control center (MCC) repair and floor sealing for the LFGTE Facility.

### **Week ending May 15/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Complete the horizontal LFG collector header pipe at the base of the Northeast and East Slope.
- Motor control center (MCC) repair for the LFGTE Facility.

### **Week ending May 22/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Complete the horizontal LFG collector header pipe at the base of the East Slope.
- Commissioning for the LFGTE Facility.

### **Week ending May 29/09**

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Grading and topsoil placement on the South Slope
- Commissioning for the LFGTE Facility.