

WASTE MANAGEMENT OF CANADA CORPORATION

2301 Carp Road Carp, Ontario K0A 1L0 (613) 831-5363 (613) 831-8928 Fax

June 1, 2007

Greg Davis, Senior Environmental Officer Ontario Ministry of the Environment Ottawa District Office 2430 Don Reid Drive Ottawa, Ontario K1H 1E1

Re: Waste Management of Canada Corp, (WM) Ottawa Waste Management Facility
Landfill Gas Odour Management Action Plan

Dear Mr. Davis:

Please find attached a Summary Action Report that outlines our landfill gas odour management activities conducted in 2007 year to date. Also, attached is a table that not only lists our actions in 2007 to date but actions planned going forward. As you can see, we have been quite busy in 2007, implementing a number of enhancements to our landfill gas management system.

These activities include:

- construction of five (5) new landfill gas (LFG) wells
- purchase and installation of seven (7) LFG well dewatering pumps
- conversion of ninety (90) LFG well heads to the WM standard well head with orifice plates
- hired and trained a landfill gas field technician to carry out weekly LFG well field adjustments
- application of final clay cover on 2.0 hectares of completed north slope
- application of 3.0 hectares of interim cover on the north east slope
- conducted two community odour monitoring surveys by a third party landfill gas consultant (RWDI)
- conducted a Surface Emissions Survey using a third party landfill gas consultant (ASA)

If you would like to discuss any of these actions and future planned activities, please call me.

Yours truly,

Michael Walters

Senior District Manager, Landfills

Eastern Canada

Encl:



Summary Action Report

Week ending Feb 3/07

- One (1) new vertical landfill gas well (GW 82) was installed on the NW slope on Friday February 2, 2007. All landfill gas wells were manually dewatered during the week beginning January 29, 2007. Five (5) mechanical dewatering pumps have been running 24/7 since Thursday Feb 1, 2007.
- The leachate seeps at the base of the ramp and on the compactor ramp were repaired on February 3 and 4, 2007. Two 45' boreholes were drilled to drain leachate into the waste.
- Two (2) french drains were installed on the NW slope.
- Daily landfill gas well inspection was carried out as well as adjustments to the LFG well field were conducted.

Week ending Feb 10/07

- Four (4) new vertical LFG wells were constructed and commissioned on the NW corner of the landfill (GW 83, 84, 85, 86). Constructed the LFG collection piping to these new LFG wells and hooked into the system on February 14, 2007. Frozen wellheads were thawed and dewatered the LFG wells were completed.
- Nielsen Systems completed the hot water system for the odour control misting system. The water is heated from 4 deg C to 15 deg C using a heat exchanger from the flare. The odour control nozzle line was also heat traced. The systems can now operate to temperatures below -20 deg C.
- The leachate pump stations from the lined area of the cell were sealed by Baker Construction and Plumbing Village to eliminate odours from the leachate collection system.

Week ending Feb 17/07

Leachate seep on the south slope was repaired and installed a dewatering pump in a flooded well (GW 9) near that seep. We now have a total of five (5) LFG wells dewatering pumps in the field working 24/7.

- The installation of the collection system for the five (5) LFG wells on the NW slope was completed. The wells are now connected to the gas collection system. Frozen LFG wellheads were repaired. The LFG wellheads were cleaned and insulated.
- A training and field evaluation from Mike Allen (WM Manager of LFG
 Operations) was conducted at the site. The personnel were retrained on the LFG
 field operation & well optimization,

Week ending Feb 24/07

The LFG wells were dewatered on a daily basis. Two (2) new dewatering pumps on the south slope were installed in wells 10 and 11. Wellheads insulation was upgraded. The site engineer was trained on WM Landfill Gas Management System (database).

Week ending March 3/07

- The remainder of the LFG wellheads were insulated and repaired. The header pipe on the south slope, near the cleanout manhole, was rerouted around the manhole. The manhole is now connected as a well. The LFG well field was balanced and LFG flows were monitored using a Pitot tube and orifice plate.
- The NE corner of the LF slope was sealed with clay to repair LFG seeps.
- The LFG wells were dewatered on a daily basis.
- Posted the LFG technician job.

Week ending March 10/07

- A section on the North Slope below the access ramp (1 Ha) was capped with one (1.0) metre of clay.
- The LFG wells were dewatered on a daily basis

Week ending March 17/07

- Two (2) Ha of capping on the North Slope was completed.
- The LFG wells were dewatered on a daily basis.

Week ending March 24/07

The flow monitoring on the LFG field was completed on Wednesday March 21, 2007 using the new WM procedures. The LFG field was re-balanced this week. Three (3) new dewatering pumps were installed in LFG wells (8, 11 and 12) on the south slope. The LFG wells were dewatered on a daily basis.

Week ending March 31/07

One (1) more new dewatering pump was installed in LFG well 31 on the south slope. The LFG field was balanced. Began applying a cemeteuos mixture of Posi-Shell on the NE slope as an interim cover to seal the slope and eliminate gas seeps.

Week ending April 7/07

- A LFG technician was hired.
- The field was rebalanced and the LFG water levels were monitored.
- The application of Posi-Shell as an interim cover seal on the North Slope was completed

Week ending April 14/07

- Mike Allen (WM Manager of Landfill Gas Operations) & William Schubert (WM Mid West Division Director of Engineering) visited the site on April 10 and 11, 2007 to review LFG field performance. A schedule and budget was established to optimize the LFG field performance.
- The new WM LFG wellheads were delivered on April 10, 2007. The conversion to the new LFG well heads began on April 11, 2007. Thirty (30) new LFG well heads were installed this week.
- Inputted the LFG well information into the WM LGMS. This allows us to download our data from the well head in the field directly into the LGMS database for review by the WM landfill gas operations team. The new landfill gas technician was trained to monitor the field with the Gas Extraction Monitor (GEM).

Week ending April 21/07

- Completed the conversion to the new WM LFG wellheads with the installation of sixty (60) new wellheads this week. The LFG well field was monitored this week and the data was loaded into the WM Landfill Gas Management System database.
- Capping of the NE corner of the LF footprint and re-grading the ditches was completed.

Week ending April 28/07

 The LFG well field was monitored and balanced. All the LFG dewatering pumps were inspected.

Week ending May 5/07

 Completed two rounds of monitoring and balancing of the LFG well field. The data was entered into the LGMS.

Week ending May 12/07

Monitored and balanced the LFG well field and inspected the dewatering pumps.
 Completed more capping on the East Slope.

Waste Management of Canada Corporation - Ottawa Landfill Site Schedule of completed Landfill Gas Management Actions and Planned future Enhancements

Tasks	Status	Cor	nple	tion	date																Completion date																		_
					Dec	:-06	Janua	ry		Fe	bruar	ry		Marc	h		Ap	oril				May			1	June			Ju	uly				Aug	ust		Is	Septe	em
		3	10	17	24	31	7 '	14 2	21 2	8	4 11	1 18	25	4	11	18 2	25	1 8	8 15	5 22	29	6	13	20	27	3	10	17	24	1	8 1	15 2	2 29	5	12	19			
Evaluation of Odour Sources										\top																					-	-	-	-		-	-	-	_
Conduct Surface Emission Survey (ASA)	Completed Dec/06 & May/07stu	dies															\neg	\top	+	\top							\neg	\neg	\neg	\neg	+			_	$\overline{}$	+	+	+	_
Submission of ASA report	Completed 2006 & springSurvey	y								\top		\top				\neg	\top	\top	\top								\neg	-		\neg	+	100.000			\rightarrow	8	223	+	-
Undertake community odour monitoring survey (RWDI)	Completed						\neg			\top	100	9 200			\neg	\neg	\top			8				\neg	\neg		\neg	200	-	\rightarrow	+	+	+		\rightarrow		1000	+	-
	On-going			200						9 69								100										9310						1 1000		2000			
Train odour panel (RWDI)	On-schedule																			-		100000000000000000000000000000000000000	Section 1						20000	20000 000	200	22 232	All School	Description of the last of the	22,000	222	200	ACCESS 100	
Ambient Air Monitoring work (RWDI)	On-schedule						\neg	\top		+				\vdash	$\overline{}$	+	+	+	+	+	Sign to					-					800	- 000		1	\rightarrow	+	+	+	-
Response to Community Odour Inquiries	On-going												1000		200	100				3 5763								3000 E		WE 50	A 100	10 B			0000	2 88 3		202 1	į
	On-schedule				CHAPTER ST				-	000000	The second	C ESTIMATE			1000000	200000	200	CONTRACTOR OF THE PARTY OF THE	200000	in district	ELECTRIC SERVICE	10000000			Marine I	PARTICIPATE IN	200000000000000000000000000000000000000	BANKER SEE		10000	- Carlo	200	2 2222		20000	200			
Complete operational improvements						\neg	\neg	\top	\top	+	\top	+	\vdash	\vdash	\neg	+	+	+	+	+		\vdash		\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	+		-	+			
Installation of gas collection system on the NE slope	Completed	665				3300	\top	\top	\top	+	\top	+			\neg	\neg	+		+	+	\vdash	\vdash		\rightarrow	\rightarrow	\rightarrow		+	+	+	+	+	+		+	+	+	+	
Install new wells on NE slope (9 wells)	Completed						\neg		\top	+					\neg	-	+		+			\vdash		\neg	\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	\vdash	\rightarrow	+	+	+	
Installed 6 dewatering pump in LFG wells on NE corner	Completed						\neg			+					\neg	\pm	+	+	+		Н	\vdash		\rightarrow	\dashv	\rightarrow	\dashv	+	+	+	+	+	+		_	+	+	+	
Installation of gas collection system on the NW slope	Completed										8	+		\neg	$\overline{}$	-	+	+	+		-			\rightarrow	\neg	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	\vdash	_	+	+	+	۰
Install new wells on Northwest end of landfill mound (5 wells	Completed													\neg	\neg	\top	+	+	+	+	\vdash			\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	+		\rightarrow	+	+	+	
LFG field review by WM LFG field Manager (Mike Allen)	Completed										1000	1	\vdash	\neg	\rightarrow	+	+	+	+		\vdash			\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+		\rightarrow	+	+	+	
LGMS training of Site Engineer	Completed					\neg	\neg	+	+	+	0000000			\neg	\pm	\pm	+	5.00	100					\rightarrow		\rightarrow	\rightarrow	+	+	+	+	+	+	\vdash	+	+	+	+	
Install 9 additional dewatering pumps in LFG wells	Completed					\neg		\top	+	+		+	-		73% D									\rightarrow		\rightarrow	\rightarrow	+	+	+	+	+	+	\vdash	+	+	+	+	
Hire a LFG Well Field Technician	Completed					\neg	\neg	\top	\top	+	+	+	\Box			2000	100			2000000	100000	10000000		\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	+	\vdash	+	+	+	+	•
Daily inspection of well field	On-going		1000			100 E									000	200 M			0 650	15510		2000	BERNE E	T0000 I		2000		100 E	200 B35		100	ET 100	A 1200	100000				-	
	On-going monthly	EDS (CARSON	1000			-			Carlo Bridge	200	B 100					2000	DESCRIPTION OF THE PARTY OF THE	20 E005		E Escapación	NECESSARIA.		2000 B	1		B 1000	2000	S20 50					8 12000		2000	500		200 E	į
Replacement of 20 LFG wells & insulation of 10 new gas we	On-going	\vdash	-		\neg	\neg	2000	-	+	+	and the same		\vdash		200	+	+	1000000						\rightarrow					200 000			68 686		2000	+	+	-	200	-
	- 0					\neg		+		+	+	+	\vdash	\rightarrow	\rightarrow	+		+	+					\rightarrow			CONTRACT DE	2000		200	200	S 500			+	+	+	+	-
Additional Enhancements							\neg	+	\top	+	+	+	\vdash	\rightarrow	+	+	+	+	+				\rightarrow	\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	+	\vdash	+	+	+	+	-
Winterize odour control system	Completed	100				\neg	\top	+	+	+		+	\vdash	\neg	\rightarrow	+	+	+	+					\rightarrow	\rightarrow	\rightarrow	\rightarrow	+	+	+	+	+	+	\vdash	+	+	+	+	
Apply cementeous cover NE Slope and top of site (Posi-She	Completed on March 16/07			-		\dashv	\top	\top	\top	+	+	+	1000										\rightarrow	\rightarrow	\dashv	\dashv	\rightarrow	+	+	+	+	+	+		+	+	+	+	
Regrade, topsoil & seed completed portions of east, south a	On-going				\neg	\dashv	\top	+	\top	+	+			and a second	-	THE REAL PROPERTY.	and Establish	on knowled	E E COLOR		-		0000	1000			2000				52 50		OF REAL PROPERTY.		+	+	+	+	
Complete annual capping (2ha)	Completed 1.5 Ha on the North	slope	e on l	Marc	15/	07. R	emain	ing 0	.5 Ha	is or	n-sch	edule		8	200				1				AND DESCRIPTION OF THE PERSON			and the last	COLUMN III	-	3.02		AND REAL	and below	al calculate		+	+	+	+	
	Completed 3 Ha on top of LF	- P	0.71		1	T	1	T O	1	T	1	T		100		E-01	STATE STATE	-	1900000	a management	Indiana i	DESCRIPTION OF	100000	200000	\rightarrow	\rightarrow	\rightarrow	-	+	-	+	+	+	\vdash	\rightarrow	\rightarrow	+	+	_

Work completed since January Newsletter