



Planned Construction/Maintenance Activities Report – June 2009

Week ending June 05/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Landfill Gas (LFG) collection system maintenance on the North Slope. Install dewatering pumps in LFG wells on the East Slope.
- Motor control center (MCC) repair and floor sealing for the LFGTE Facility.

Week ending June 12/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Landfill Gas (LFG) collection system maintenance on the North Slope. Install dewatering pump in LFG well on the East Slope.
- Motor control center (MCC) repair for the LFGTE Facility.

Week ending June 19/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Grading and topsoil placement on the South Slope.
- Commissioning for the LFGTE Facility.

Week ending June 26/09

- Monitor and balance the LFG field.
- Download and analyze the data collected into the LGMS.
- Maintain the LFG well dewatering pumps.
- Grading and topsoil placement on the South Slope.
- Commissioning for the LFGTE Facility.